

## Washington County Courthouse Expansion & Renovation



### Weekly Progress Report #8

9.18.22 – 9.24.22

#### Summary

Work continues to progress well as pile and foundation installation are ongoing. Skanska observed and documented work in progress, confirmed delivery of Owner purchased materials, reviewed open RFIs and the status of submittals for upcoming work, reviewed/approved invoices and attended the bi-weekly progress meeting. The project remains within budget and opportunities for additional savings through the Owner Direct Purchase process continue to be explored.

#### Construction Progress

- Continued drilling and grouting of micro piles.
- Continued foundation excavation and hauling of spoils.
- Formed and poured foundations on column line XG near Main Street.
- Installed rebar for pile caps along XA line (parallel to neighboring brick wall) and poured pile caps at XA-X3, X5.

# SKANSKA

- Saw cut the existing footer by the sally port.
- Tower crane was certified.
- Roofing material was delivered.

## Safety and Quality Assurance

- FSE continues to monitor and record micro pile installation data, observe foundation work and undercut, and test concrete.
- Updated drill log provided by BurWil was attached to the agenda for the progress meeting on 9/21. Skanska to review once reports are received from FSE.

## Schedule

- BurWil attached updated schedule to progress meeting agenda on 9/7.

## Critical Submittals

- None

## RFIs Outstanding

- RFI #28: Pile Cap / Grade Beam Connection Clarifications.

## Meetings

- Meetings held:
  - Construction Progress Meeting: 9/21/2022 @ 11AM
- Upcoming:
  - Construction Progress Meeting: 10/5/2022 @ 11AM

## Project Administration

- Construction Contract:
  - Original contract value (GMP): \$27,885,975.00
  - Net value of change orders to-date: (\$4,675,347.42)
  - Current contract value: \$23,210,627.58
- Owner Direct Purchase Process:
  - Total value of purchase orders issued: \$4,407,778.22
  - Tax savings to-date: \$233,142.85

## Progress Photos



*Installing rebar for pile cap*



*Pouring concrete for pile cap*





*Drilling micro piles ongoing*



*Grouting of micro piles*





*Cutting existing footer at sally port*



*Certifying tower crane*





*Loading and hauling of spoils from foundation excavation ongoing*



*Roofing material delivered*