

Washington County Courthouse Expansion & Renovation



Weekly Progress Report #11

10.9.22 – 10.15.22

Summary

Work progressed well this week as concrete foundations continued and pile installation was completed. Skanska observed and documented work in progress, reviewed open RFIs and the status of submittals for upcoming work, reviewed/approved invoices, and confirmed deliveries for Owner-purchased materials. The project remains within budget and opportunities for additional savings through the Owner Direct Purchase process continue to be explored.

Construction Progress

- Completed drilling and grouting of micro piles; cleaned up material and equipment.
- Installed rebar for elevator 2.
- Installed formwork for wall on XA line and poured wall later in the week.
- Installed rebar and poured concrete for pile caps on XB line.
- Began excavation for grade beam on XC and X6.7.
- Installed rebar for piers on XC line.

SKANSKA

- Electrical rough-in installed at the wall on XA line.
- Temporary power was provided at the site.
- Continued site work at elevator 1 to expose rock for removal.

Safety and Quality Assurance

- FSE continues observe foundation work, rebar placement and test concrete.

Schedule

- BurWil attached updated schedule to progress meeting agenda on 10/5.

Critical Submittals

- None

RFIs Outstanding

- RFI 29: Wall & Door D3061A

Meetings

- Meetings held:
 - none
- Upcoming:
 - Construction Progress Meeting: 10/19/2022 @ 11AM

Project Administration

- Construction Contract:
 - Original contract value (GMP): \$27,885,975.00
 - Net value of change orders to-date: (\$4,675,347.42)
 - Current contract value: \$23,210,627.58
- Owner Direct Purchase Process:
 - Total value of purchase orders issued: \$4,407,778.22
 - Tax savings to-date: \$233,142.85

Progress Photos (see next page)



Footer for elevator 2



Installing rebar and form work for elevator 2



Installing rebar for pile caps



Pouring concrete for pile caps



Forming wall on XA line



Pouring concrete for wall on XA line



Last remaining micro piles grouted



Site cleaned up after micro pile operations completed