

## Washington County Courthouse Expansion & Renovation



### Weekly Progress Report #13

10.23.22 – 10.29.22

#### Summary

Work continued to progress well this week as foundations are mostly complete near plumb alley and continues next to Main Street. Skanska observed and documented work in progress, reviewed open RFIs and the status of submittals for upcoming work, reviewed/approved invoices and confirmed deliveries for Owner-purchased materials. The project remains within budget and opportunities for additional savings through the Owner Direct Purchase process continue to be explored.

#### Construction Progress

- Continued rebar install and pouring of pile caps and grade beams.
- Excavated footers along Main St.
- Continued forming and pouring pier columns.
- Applied waterproofing at elevator 2 shaft walls and existing building sally port wall.
- Back filled judge parking area.

# SKANSKA

- Continued grinding rock at elevator 1 location.
- Continued hauling off spoil materials.

## Safety and Quality Assurance

- FSE continues observe foundation work, rebar placement and test concrete.

## Schedule

- BurWil attached updated schedule to progress meeting agenda on 11/2.

## Critical Submittals

- None

## RFIs Outstanding

- RFI 29: Wall & Door D3061A
- RFI 31: Courtroom Floor Block-outs
- RFI 32: Plumb Alley Elevation – Cornice
- RFI 33: Existing Foundation Drain X-5 Line

## Meetings

- Meetings held:
  - none
- Upcoming:
  - Construction Progress Meeting: 11/2/2022 @ 11AM

## Project Administration

- Construction Contract:
  - Original contract value (GMP): \$27,885,975.00
  - Net value of change orders to-date: (\$4,675,347.42)
  - Current contract value: \$23,210,627.58
- Owner Direct Purchase Process:
  - Total value of purchase orders issued: \$4,407,778.22
  - Tax savings to-date: \$233,142.85

## Progress Photos (see next page)





*Grinding rock for elevator 1*



*Installing rebar for footers, piers and grade beams*





*Installing rebar for piers and grade beams, continued*



*Rebar for pier footers and grade beams, continued*





*Waterproofing elevator 2 shaft walls*



*Installing gravel where soil was removed*





*Removal of grinded rock at elevator 1 area*



*Site facing south toward Main St*